

WORK AT HEIGHTS PERMIT

General								
Contractor Company Name:								
Contractor Representative's Name:								
Permit Issuer's Name:								
Worksite/Store:								
Location of Task:								
Description of Task:								
Which of the following hazards are associated with this work?								
Falling objects			Limited roof weight loading (placarded)					
Unguarded edges]	Unsecured ladders					
High winds/weather]	Uneven floor surfaces					
Slope of surface]	Fragile roofs					
Overhead electrical cables]	Other (provide details):					
Note: The above identified hazards must be appropriately addressed within the relevant SWMS or equivalent risk assessment								
Does the work involve use of any of the following? (Please indicate only where relevant)								
Ladders		Scaffolding						
Working at height		Wo	orking alone or in isolation					
Travel restraint		Fall arrest						
Note: Complete the following sections only where applicable								
Ladders								
Is the ladder in good condition and suitable for the task?								
Is the ladder tall enough for the task?								
Is the ladder on a level footing?								
Is the area below barricaded?								
Is the ladder secured top and bottom? (not applicable for step ladders)								
Is the ladder extended with at least three (3) rungs or 900mm overlap?								
Is the ladder position 1 in 4 ratio?								
Scaffolding								
Are kick boards in place?								
Are kick boards in place?				Yes □				
Are kick boards in place? Are hand rails in place?				Yes 🗆				
·								

Is the scaffold on a solid footing?							
Are the wheels in locked position when in use? (e.g. mobile scaffold)							
Is the area below barricaded?							
Is the scaffold operating within safe working limits?							
Is the area free from overhead obstructions?							
Is the scaffold erected by a competent person	on?		Y	es 🗆			
Emergency Arrangements for use of Fall	Arrest Equipment (not applied	cable for fall restra	aint)				
Have emergency and rescue procedures been established, tested and recorded? (These items can be recorded in SWMS)							
Have appropriate communication arrangem	ents been established for poter	ntial emergencies?	Y	es 🗆			
Note: The following sections must be completed							
Mandatory Control Measures							
A task/site specific SWMS, or equivalent, has been developed and appropriately addresses identified work at height hazards							
The SWMS, or equivalent, has been reviewed and is understood by those involved in the task							
Those involved in the work at height activities are appropriately competent and can produce evidence of training where requested							
Authority							
The risk control measures and precautions are appropriate for the safe execution of the tasks. The risk controls have been implemented. Signed (contractor representative):							
Persons Involved in Work at Height Activities							
I have been advised of and understand the risk control measures and precautions to be observed during the work. I have read and understand the SWMS, including risk controls, relating to the work at height.							
Name	Signature	Date	Time	е			
Cancellation of Written Authority							
Work area checked and restored correctly: Signed (contractor representative): Signed (David Jones Permit Issuer)	Date:	//Time:					